



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

FEBRUARY CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor completed all footings and backfilled 95% of the areas.
- Contractor completed steel erection on 1/25/22 and will continued for 2-3 weeks weather permitting. Roof metal deck underway. (Ongoing)
- Structural Steel inspections underway.
- Contractor planning on preparing for slab on grade.
- Contractor completed all underground work.
- Contractor planning on starting exterior metal framing.
- Contractor removing old FAS System after school. (Ongoing).

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electrician continued working in conjunction with Masons for new outlets in area C. Ongoing.
- Contractor continued with Masonry work in area C.
- Contractor worked on steel correction at area A. (ongoing) Inspection underway.
- Contractor to pour slab for new switchgear. Weather permitting.



Roof metal welding underway - Jefferson Elementary School



Steel metal deck underway - Jefferson Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



Masons working on Area C - Clinton Elementary School



Water piping for new bathroom underway - Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106