



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

FEBRUARY CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor completed all footings and backfilled 95% of the areas. Ongoing.
- Contractor completed steel erection on 1/25/22 and will continued for 2-3 weeks weather permitting. Roof metal deck completed.
- Structural Steel inspections completed.
- Contractor planning on preparing for slab on grade.
- Contractor began sloped roof metal framing.
- Contractor planning on starting exterior CMU Block.
- Contractor removing old FAS System after school. (Ongoing).

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electrician continued working in conjunction with Masons for new outlets in area A. Ongoing.
- Contractor install spray on insulation to area C.
- Contractor continued with Masonry work in area C.
- Contractor poured slab for new switchgear.
- Contractor resumed CMU block in area A.
- PSE&G delivered New Transformer.
- Contractor worked on New Site domestic and Fire piping for new Hot Box.

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



Roof metal welding framing underway - Jefferson Elementary School



New Site Domestic and Fire lines underway - Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



New Transformer - Clinton Elementary School



Spray on exterior insulation underway - Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106