



South Orange-Maplewood Schools  
Additions and Renovations  
Jefferson & Clinton Elementary Schools

**MARCH CONSTRUCTION ACTIVITIES**

**JEFFERSON ELEMENTARY SCHOOL**

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor completed all footings and backfilled 95% of the areas. Ongoing.
- Contractor preparing for slab on grade.
- Contractor continued sloped roof metal framing.
- Contractor planning on starting exterior CMU Block.
- Contractor removing old FAS System after school. (Ongoing).

**CLINTON ELEMENTARY SCHOOL**

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electrician continued working in conjunction with Masons for new outlets in area A. Ongoing.
- Contractor completed with Masonry work in area C.
- Contractor setting up to start new brick work at area C.
- Contractor installed CMU block for new switchgear.
- Contractor continued CMU block in area A.
- Contractor worked on New Site domestic and Fire piping for new Hot Box.
- Plumbing contractor installed frame for water closet at area A.
- HVAC contractor started running pipe in new areas.



*Roof metal welding framing underway - Jefferson Elementary School*



*CMU Block at area A Second Floor - Clinton Elementary School*

**Epic Management, Inc.**

---

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106



*CMU Block at Switchgear - Clinton Elementary School*



*CMU Block at Second floor area A - Clinton Elementary School*

**Epic Management, Inc.**

---

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106