



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

MARCH CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor completed all footings and backfilled 95% of the areas. Ongoing.
- Contractor Poured slab on grade. Ongoing
- Contractor continued work on sloped roof metal framing and plywood.
- Contractor planning on starting exterior CMU Block.
- Contractor removing old FAS System after school. (Ongoing).

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electrician continued working in conjunction with Masons for new outlets in area A. Ongoing.
- Contractor setting up to start new brick work at area C.
- Contractor poured slab for new switchgear
- Contractor continued CMU block in area A.
- Contractor working on installation of new Switchgear.
- HVAC contractor started running pipe in new areas and Ductwork.
- Completed roughing for Sprinkler Pipe installation in new areas.



Continued with metal framing and plywood - Jefferson Elementary School



Pouring slab on grade - Jefferson Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



New Switchgear mounting underway - Clinton Elementary School



Mounting Units in office at area A - Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106