



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

APRIL CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor completed all footings and backfilled 100% of the areas.
- Contractor continued framing around columns and roof areas.
- Contractor continued work on sloped roof metal framing and plywood.
- Contractor continued working on exterior CMU Block.
- Contractor installed addition lintel at ramp opening area.

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electrician continued working in conjunction with Masons for new outlets in area A and area C Ongoing.
- Contractor completed CMU block in interior partitions at area A.
- Contractor continued with brick installation at area C.
- Contractor continue working on installation of new Switchgear.
- HVAC continue contractor started running pipe in new areas and Ductwork.
- Plumbing contractor worked on water lines to bathroom at area A.
- Electrical contractor continued working at area A running



Masons working on CMU exterior wall - Jefferson Elementary School



Carpenter at exterior columns underway - Jefferson Elementary

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



New Cabinet Heater at entrance - Clinton Elementary School



Continued with Brick wall at Area C underway - Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106