



South Orange-Maplewood Schools  
Additions and Renovations  
Jefferson & Clinton Elementary Schools

**APRIL CONSTRUCTION ACTIVITIES**

**JEFFERSON ELEMENTARY SCHOOL**

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor completed all footings and backfilled 100% of the areas.
- Contractor continued framing around columns and roof areas.
- Contractor continued work on sloped roof metal framing and plywood.
- Contractor continued working on exterior CMU Block.
- Continued receiving deliveries.
- Brick enclosure demo around gas meter started
- PSEG to install New gas meter rig.

**CLINTON ELEMENTARY SCHOOL**

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electrician continued working in conjunction with Masons for new outlets in area A and area C Ongoing.
- Contractor continued with brick installation at area C.
- Contractor continue working on installation of new Switchgear.
- HVAC continue contractor started running pipe in new areas and Ductwork.
- Plumbing contractor worked on water lines to bathroom at area A.
- Electrical contractor continued working at area A running.
- Boiler demo start
- HVAC demolition in classrooms A101, A102....



*Boiler demolition underway - Jefferson Elementary School*



*Masons working on exterior wall - underway - Jefferson Elementary*

**Epic Management, Inc.**

---

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106



*Demolished Brick Enclosure around existing gas meter - Clinton Elementary School*



*HVAC demolition at room A101 - Clinton Elementary School*

**Epic Management, Inc.**

---

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106