



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

JUNE CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued framing interior of building. Ongoing.
- Contractor completed working on exterior CMU block.
- Contractor continued working on exterior brick.
- Electrician continued working in conjunction with Masons for new outlets in new addition.
- Contractor continued running HVAC piping in new areas.
- Contractor continued demolishing old unit vents (night work) and setting new ones. Ongoing
- HVAC contractor continued working on new boilers, piping and breeching.
- Roofing work continued. Ongoing
- Contractor working on new piping and breeching. Ongoing
- Contractor working on exterior glass (windows and frames).
- Power washing exterior glazed block continued.

CLINTON ELEMENTARY SCHOOL

- Electrician continued working in conjunction with Masons for new outlets in area A Ongoing.
- Contractor working ceiling grid at office area and classrooms at A and C.
- Contractor working on installation of new Switchgear. Ongoing. Waiting on PSE&G to drop meter. ongoing
- HVAC contractor working on new Boilers, piping and breeching.
- Electrical contractor continued working at area A pulling wires.
- Sheetrock at new office area A completed.
- Contractor demolishing old unit vents (night work) and setting new ones. Ongoing.
- Contractor started work for new ramp at new Entrance.
- Painting in New areas C and A. Ongoing.

Epic Management, Inc.



Contractor framing interior of building - Jefferson Elementary School



Courtyard new brick installation - Jefferson Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



Brick around ramp areas - Clinton Elementary School



Tape and spackle at new office area - Clinton Elementary School