



South Orange-Maplewood Schools  
Additions and Renovations  
Jefferson & Clinton Elementary Schools

**SEPTEMBER CONSTRUCTION ACTIVITIES**

**JEFFERSON ELEMENTARY SCHOOL**

- Contractor completed all carpentry work in the New Addition.
- Contractor completed working on exterior CMU block.
- Contractor will begin working on Punch list items for the new areas on second shift.
- Punch list work for existing areas has started and is underway.
- Electrician working on boiler room.
- HVAC contractor working second shift in Boiler and gym now that area is cleared of chairs and desks.
- HVAC contractor working on BMS Systems.
- Contractor cleaning roofs free of debris in new and existing areas.

Dates:

- Gym work to be completed by September 21<sup>st</sup>.
- Auditorium demo on September 26 followed by ductwork.
- Auditorium to be turned over to school by 2<sup>nd</sup> week of October.
- Remaining cosmetic items can be accomplished on the next break. (Nov)
- Media Center: (latest from contractor on shipping date: unit will ship out 9/23 with an expected arrival date of 9/28 or 9/29. Work to be completed a week after the unit is dropped in place.

---

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106

## CLINTON ELEMENTARY SCHOOL

- Radiator installation in existing hallways underway.
  - Contractor completed office area and classrooms at A and C. Punch list work remaining.
  - Contractor completed new Switchgear.
  - HVAC contractor working on controls for boilers.
  - Electrical contractor wiring boilers.
  - HVAC contractor working on BMS Systems.
  - Contractor continued working on New Area B.
- 
- Gym work to be completed by September 21<sup>st</sup>.
  - Auditorium demo on September 27 followed by ductwork.
  - Auditorium to be turned over to school by 2<sup>nd</sup> week of October.
  - Remaining cosmetic items can be accomplished on the next break. (Nov)
  - Media Center: (window sheetrock on 26/27) 1 coat of finished. Remainder to be completed in Nov Break.



*Delia Bolden (Jefferson ES) New Wing Addition*



*Delia Bolden (Jefferson ES) New Wing Addition*

**Epic Management, Inc.**

---

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106



*New Footings/ Piers Area B - Clinton Elementary School*



*New RTU for Gym - Clinton Elementary School*

**Epic Management, Inc.**

---

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106



*Footprint of Area B- New Wing Addition*



*New Ramp at Area B- New Wing Addition*

**Epic Management, Inc.**

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106