

Rise STEM Academy For Girls



Week Ending December 20, 2024



Rise STEM Academy For Girls

➤ **Work Completed:**

- Slab and interior masonry installation in progress.
- Elevator pit walls formed and poured to specifications.
- Slab preparation extended to adjacent areas.
- Underground MEP (Mechanical, Electrical, Plumbing) in progress.
- Under-slab MEP installations progressed as scheduled.
- Steel joists installed over the basement.
- Insulated Concrete Form (ICF) setup progressed, concurrent with frame installation.

➤ **Upcoming Work / Look Ahead:**

- Continue slab preparation to adjacent areas.
- Progress with footer installation.
- Advance storm drainage system installation.
- Continue underground MEP rough-in.
- Proceed with under-slab MEP installations.
- Install decking upon arrival of steel angle for the basement.
- Maintain ongoing installation of Stala frames.
- Advance Insulated Concrete Form (ICF) setup in coordination with frame installations.

Rise STEM Academy For Girls

Elevator pit Wall Work in Progress



Week Ending December 20, 2024

Rise STEM Academy For Girls

Concrete Slab Work in Progress



Rise STEM Academy For Girls

Basement joists bar work in Progress



Week Ending December 20, 2024

Rise STEM Academy For Girls

CMU Wall Work in Progress



Rise STEM Academy For Girls

CMU Wall Work in Progress



Rise STEM Academy For Girls

ICF forms Work in Progress

