

IN THE LOOP

ST. LOUIS PARK SCHOOLS



SLP Central Community Center – Locker Room Family Showers

Project Milestones

- 12.12.24 – SLP Park Central Operations Center Dock Lift Installed.
- 12.13.24 – SLP Park Central Operations Center Boiler Start Up Complete.
- 12.13.24 – SLP Central Community Center Locker Room CMU Walls Are Complete.
- 12.19.24 – SLP Central Community Center Locker Room Sprinkler Suppression System Install Began.
- 12.20.24 – SLP Park Central Operations Center Concrete Floor Finish Sealing Complete.

Construction Progress

Park Central Operations Center

- Construction Duration: 12/2023 – 1/2025
- Flooring install is 95% complete.
- Doors and Hardware is 95% complete.
- Low voltage install is 90% complete.

SLP Central Community Center

- Construction Duration: 7/2024 – 8/2025
- SLP Central Pool locker bases are 25% complete.
- SLP Central lock room MEP installation is 45% complete.



SLP Central Community Center – Locker Room Bases



SLP Park Central Operations Center – 2nd Level Open Office Area



SLP Park Central Operations Center – Repair Room



SLP Park Central Operations Center – Conference Room

Fun Fact

The St. Louis Park Community Center pool holds over 180,000 gallons of water, that is equivalent to over 1,362,000 bottles of water!