

R.B. Stall High School Addition

PROJECT TEAM

Construction Management:

Brownstone Construction Group

Project Manager:

Jim Owens – BCG

Site Manager:

TBD

Architect:

SSOE/Little Architects

General Contractor:

TBD



Rendering represents design intent only and does not reflect final exterior finish selections

PROJECT UPDATE 01/01/2025

The scope of the project includes a new addition for a 540-seat auditorium, a 600-student classroom wing, fine arts classrooms for band, orchestra, chorus and drama and a cafeteria expansion. In addition, the existing music classrooms will be renovated into JROTC classrooms.

The Design Team has completed the Design Development phase and are working diligently towards the completion of Construction Documents later this month. The Design Team continues to meet with school staff, district personnel and local utility agencies to refine the site & floor plans including elevations. The team continues to work through storm water capacity issues.

General contractors selections for pre-qualifications will start in January with final bids due in February.

The project is on schedule for full completion in August 2027.

PROJECT DATA

Scope: New auditorium, 600-student classroom addition, cafeteria expansion and selective interior renovations

Project Budget: \$47,100,000

Schedule:

Design Completion: December 2024

Construction Start: April 2025

Building Occupancy: August 2026 Phase I

Building Occupancy: August 2027 Phase II

Project Complete: September 2027

Square Footage: 75,000 SF



Rendering represents design intent only and does not reflect final exterior finish selections