



CAPITAL PROJECTS STATUS REPORT

SPLOST 5 – July 2020

Construction

School Renovations - Group 11 – LGHS, LGMS, BES, NHES, RSES, TES

- Current activities for the Multi-Purpose addition at LGHS include:
 - Final grading and landscaping continues.
 - Exterior doors have been installed.
 - Installation of basketball goals nearing completion.
 - Wood flooring placement ongoing.
 - Scoreboard has been installed.
 - Stage curtain installation has begun.
 - Classroom folding partition installation ongoing.
- Current activities for the Strings Room addition at LGHS include:
 - VCT placement at entrance has been completed.
 - Display cases have been installed.
 - Acoustical panels have been hung.
 - Mechanical start-up activities continue.
- Installation of flooring in the Technology Lab, sound panels in Chorus room, and exterior concrete stairs at LGMS nearing completion.
- Installation of marker board and projector in media center and projector in commons nearing completion at BES, NHES, and RSES, and TES.
- MEJA Construction Co. Peachtree City, GA, \$15,330,000. Contract completion is July 2020. Completion 20-21 school year.

Multi-Purpose Gym Addition to SHS

- Reconfigured loop and parking lot work has been completed.
- Sidewalk installation has been completed in relation to reconfigured loop.
- Slab prep continues for main gym area.
- CMU installation nearing completion; brick placement has begun.

- Roofing continues.
- MEP rough-in and pulling of overhead wiring continues.
- Lichty Commercial Construction Inc. Atlanta, GA, \$4,985,000. Contract completion is July 2020. Completion 20-21 school year.

Multi-Purpose Gym addition to HHS

- CMU installation ongoing, brick placement has begun.
- Structural steel erection nearing completion - 95% complete. Fireproofing of steel continues.
- Roof decking ongoing - 65% complete.
- Roofing activities, to include lightweight concrete placement, to begin shortly.
- MEP rough-in continues.
- MEJA Construction Co. Peachtree City, GA, \$5,177,000. Contract completion is August 2020. Completion 20-21 school year.

Multi-Purpose Gym addition to ELHS

- Grading of plaza and placement of sidewalks ongoing.
- Slab prep continues for main gym area.
- Masonry activities, to include both CMU and brick placement, continues.
- Hanging of sprinkler piping has begun.
- HVAC ductwork installation continues.
- Electrical rough-in ongoing.
- International City Builders, Inc. Macon, GA, \$4,898,000. Contract completion is November 2020. Completion 20-21 school year.

RMA Henry County Schools – Performing Arts Center

- Asphalt reclamation, sealcoat, and restriping activities have been completed with the exception of the bus loop.
- Preparations, to include completion of construction schedule, ongoing concerning renovation of existing PAC.
- SRS, Inc. Griffin, GA, \$2,728,000. Contract completion is March 2021. Completion 20-21 school year.

Post-Construction

Group 9 - Contractor working on punchlist and close-out documents.

McDonough Middle School - Contractor working on punchlist and close-out documents.

McDonough High School - Contractor working on punchlist and close-out documents.

Henry County Schools Performing Arts Center - Fairview - Contractor working on punchlist and close-out documents.