



## CAPITAL PROJECTS STATUS REPORT

### SPLOST 5 - March 2021

#### Construction

##### **RMA Henry County Schools - Performing Arts Center**

- Footing work and masonry for exterior plaza has been completed.
- Exterior concrete and finish grading has been completed.
- Exterior message signage installation has been completed.
- Exterior lettering installation nearing completion.
- Landscaping activities nearing completion.
- Mechanical punchlist work ongoing.
- SRS, Inc. Griffin, GA, \$2,728,000. Contract completion is March 2021. Completion 20-21 school year.

##### **Henry County Schools - Distribution Center**

- Snapping Shoals EMC pole relocation ongoing.
- Underground utility placement, to include vault placement and tie-in, has been completed.
- Placement of curbing complete.
- Finish grading activities ongoing.
- Pouring of loading dock and ramp has been completed.
- Masonry activities continue for east wall. South, west, and north walls have been completed.
- Structural steel placement continues.
- Metal building wall panels have been delivered to site.
- Building insulation has been delivered to site.
- Electrical rough-in has begun.
- Bon Building Services, Inc. Conyers, GA, \$4,507,000. Contract completion is April 2022. Completion 21-22 school year.

## **Post-Construction**

**Group 11** - Contractor working on punchlist and close-out documents.

**Multi-Purpose Gym Addition to HHS** - Contractor working on punchlist and close-out documents.

**Multi-Purpose Gym Addition to ELHS** - Contractor working on punchlist and close-out documents.

**Multi-Purpose Gym Addition to SHS** - Contractor working on punchlist and close-out documents.