



## CAPITAL PROJECTS STATUS REPORT

SPLOST 5 - August 2021

### Construction

#### **Henry County Schools - Distribution Center**

- Landscaping installation has begun.
- Finish grading activities ongoing; to include re-spreading of topsoil.
- Asphalt placement has been completed.
- Installation of glass block and glazing has been completed.
- Interior painting of CMU, steel, and conduits has been completed.
- Installation of gypsum wall board completed for office area; painting nearing completion.
- Installation of ceiling grid for office area has been completed.
- Installation of flooring in office area to begin shortly.
- Millwork installation has begun.
- Installation of doors and hardware ongoing.
- Installation of overhead doors has been completed.
- Fans in warehouse space have been installed.
- Setting of plumbing fixtures has begun.
- HVAC duct rough-in in office area complete; both diffusers and return air grilles have been set.
- Low voltage installation ongoing.
- Bon Building Services, Inc. Conyers, GA, \$4,507,000. Contract completion is April 2022. Completion 21-22 school year.

### Post-Construction

**RMA Henry County Schools - Performing Arts Center** - Contractor working on punchlist and close-out documents.