



CAPITAL PROJECTS STATUS REPORT

SPLOST 5 - July 2021

Construction

Henry County Schools - Distribution Center

- Finish grading activities ongoing; to include re-spreading of topsoil.
- Asphalt placement has begun.
- Installation of exterior metal wall panels has been completed.
- Installation of glass block and glazing nearing completion.
- Interior painting of CMU, steel, and conduits nearing completion.
- Metal stud framing of office area has been completed.
- Installation of gypsum wall board ongoing; finishing has begun.
- Door hardware has been delivered.
- Installation of overhead doors has begun.
- HVAC rough-in has been completed.
- Plumbing wall rough-in has been completed.
- Electrical underground, overhead rough-in, wall rough-in, and ceiling rough-in has been completed.
- Electrical permanent power has been achieved.
- Bon Building Services, Inc. Conyers, GA, \$4,507,000. Contract completion is April 2022. Completion 21-22 school year.

Post-Construction

Multi-Purpose Gym Addition to SHS - Contractor working on punchlist and close-out documents.

RMA Henry County Schools - Performing Arts Center - Contractor working on punchlist and close-out documents.