



CAPITAL PROJECTS STATUS REPORT

SPLOST 5 - April 2021

Construction

Henry County Schools - Distribution Center

- Installation of road monument signage has begun.
- Fire protection storage tank installation ongoing.
- Finish grading activities continue; to include re-spreading of topsoil.
- Front entrance sidewalk placement ongoing.
- Masonry activities have been completed.
- Structural steel placement nearing completion.
- Exterior CMU wall insulation has been completed.
- Roofing, including fabric and insulation, has begun.
- Plumbing and fire sprinkler rough-in to begin shortly.
- Electrical overhead rough-in has started.
- Bon Building Services, Inc. Conyers, GA, \$4,507,000. Contract completion is April 2022. Completion 21-22 school year.

Post-Construction

Group 11 - Contractor working on punchlist and close-out documents.

Multi-Purpose Gym Addition to HHS - Contractor working on punchlist and close-out documents.

Multi-Purpose Gym Addition to ELHS - Contractor working on punchlist and close-out documents.

Multi-Purpose Gym Addition to SHS - Contractor working on punchlist and close-out documents.

RMA Henry County Schools - Performing Arts Center - Contractor working on punchlist and close-out documents.