



CAPITAL PROJECTS STATUS REPORT

SPLOST 5 - September 2021

Construction

Henry County Schools - Distribution Center

- Finish grading and landscaping activities have been completed.
- Final cleaning activities for both exterior and interior spaces has begun.
- Exterior fencing has been installed.
- Sealcoat and striping of asphalt nearing completion.
- Final painting of interior office space has been completed.
- Installation of ceiling tile for interior office space has been completed.
- Installation of flooring in office area has been completed.
- Sealing of concrete floor for distribution space has been completed (caulking remains).
- Millwork installation has been completed for both interior office and distribution space.
- Interior fencing for distribution space has begun.
- Installation of doors and hardware nearing completion (to include security doors).
- Setting of plumbing fixtures has been completed; installation of stalls and accessories remains.
- Generator start-up activities remain.
- Low voltage installation nearing completion.
- Bon Building Services, Inc. Conyers, GA, \$4,507,000. Contract completion is April 2022. Completion 21-22 school year.

Post-Construction

RMA Henry County Schools - Performing Arts Center - Contractor working on punchlist and close-out documents.