



CAPITAL PROJECTS STATUS REPORT

SPLOST 5 - May 2021

Construction

Henry County Schools - Distribution Center

- Installation of road monument signage has been completed.
- Fire protection storage tank installation has been completed.
- Finish grading activities ongoing; to include re-spreading of topsoil.
- Front entrance sidewalk placement nearing completion.
- Structural steel placement has been completed.
- Painting of steel and conduits has begun.
- Installation of exterior metal wall panels has begun.
- Roofing, including fabric and insulation, nearing completion.
- Installation of generator has begun.
- Fire sprinkler overhead installation has been completed.
- Electrical overhead rough-in ongoing.
- Bon Building Services, Inc. Conyers, GA, \$4,507,000. Contract completion is April 2022. Completion 21-22 school year.

Post-Construction

Group 11 - Contractor working on punchlist and close-out documents.

Multi-Purpose Gym Addition to HHS - Contractor working on punchlist and close-out documents.

Multi-Purpose Gym Addition to ELHS - Contractor working on punchlist and close-out documents.

Multi-Purpose Gym Addition to SHS - Contractor working on punchlist and close-out documents.

RMA Henry County Schools - Performing Arts Center - Contractor working on punchlist and close-out documents.