



CAPITAL PROJECTS STATUS REPORT

E-SPLOST 5 & 6 - November 2021

Construction

Henry County Schools - Addition to Dutchtown High School

- Contracts have been properly executed and reviewed.
- Notice to Proceed issued 11/15/2021.
- The pre-construction meeting with general contractor completed 12/9/2021.
- Preparations for mobilization, to include erosion control measures, temporary fencing and set up of job-site trailer, ongoing.
- Installation of temporary and silt fencing to begin shortly.
- Site demolition and rough grading activities to begin shortly.
- Swofford Construction, Inc. Austell, GA, \$6,506,000. Substantial contract completion is February 2023. Completion 22-23 school year.

Post-Construction

Henry County Schools - Distribution Center - Contractor working on punchlist and close-out documents.