



CAPITAL PROJECTS STATUS REPORT E-SPLOST 6 & ESSER II - March 2023

Construction

Henry County Schools - Security Access Control

- Phase 1 conduit rough-in has been completed at all facilities.
- Phase 2 cabling rough-in has been completed at all facilities.
- Phase 3 panel installation has been completed at all facilities.
- Phase 4 door device installation has been completed at all facilities.
- Phase 5 programming of the new system has been completed at all facilities.
- Security Access Control system has been completed at all facilities.
- Training and issuance of cards at facilities nearing completion.
- Place Services Inc. Canton, GA, \$5,637,686. Substantial contract completion is December 2022. Completion 22-23 school year.

HVAC Installation for Henry County Schools Elementary School Gym Buildings

- Installation of HVAC units has been completed at CIES, ARES, WLES, J.B. Henderson, EXCEL Academy, Oakland ES, LGES, HES, and Fairview ES.
- Installation of HVAC units has started at Ola ES, SBES, RSES, and NHES. Installation to begin at TES 4.27.23.
- Installation of HVAC units to begin at UGES, RCES, MCES, LES, and BES during the month of May.
- MEJA Construction, Inc. Peachtree City, GA, \$4,582,000. Substantial contract completion is July 2023. Completion 23-24 school year.

Birch Creek Elementary School

- Submittal process for long lead time items nearing completion.
- Clearing activities have been completed.
- Grubbing of cleared items nearing completion.

- Decel lane construction ongoing.
- Installation of retaining walls and storm drainage continues.
- Grading of site has begun.
- Facility layout, site compaction, and digging of footings to begin shortly.
- MEJA Construction, Inc. Peachtree City, GA, \$34,800,000. Substantial contract completion is May 2024. Completion 24-25 school year.

Henry County Schools - School Electronic Message Signs

- Contracts have been sent to the general contractor for execution.
- Notice to Proceed to be issued after contract execution and acceptance.
- The pre-construction meeting with general contractor to be scheduled after Notice to Proceed has been issued
- Sunbelt Builders, Inc. Covington, GA, \$2,649,556. Substantial contract completion is December 2023. Completion 23-24 school year.

Post-Construction

Henry County Schools - Addition to Dutchtown High School - Contractor working on punchlist and close-out documents.

Henry County Schools - Fairview ES Exterior Modifications - Contractor working on punchlist and close-out documents.