

# Rise STEM Academy For Girls



Week Ending January 24, 2025



# Rise STEM Academy For Girls

## ➤ **Work Completed:**

- Continue installing Insulated Concrete Forms (ICF) in the plan south area.
- Begin installing Concrete Masonry Units (CMU) in the plan south area.
- Proceed with the installation of Stala frames on the exterior walls in the plan south area.
- Advance work on the storm shelter foundation.
- Advance work on the storm shelter foundation.
- Progress slab work for the plan south area.

## ➤ **Upcoming Work / Look Ahead:**

- Continue progress on Insulated Concrete Forms (ICF) and Concrete Masonry Unit (CMU) wall construction.
- Advance work on the storm shelter foundation and associated plumbing installation.
- Continue slab work progress in the plan south area.

# Rise STEM Academy For Girls

Installation of ICF Forms in Progress



# Rise STEM Academy For Girls

## CMU Work in Progress



# Rise STEM Academy For Girls

## Concrete Slab Work in Progress



# Rise STEM Academy For Girls

## Storm Shelter Foundation in Progress



# Rise STEM Academy For Girls

Storm Shelter Under slab Plumping work in Progress



# Rise STEM Academy For Girls

Door Frames installation in Progress



Week Ending January 24, 2025