



2024 BOND UPDATE

December 2024

HVAC Improvements – Phase I (BHS)

Project #24.19A

October 28, 2024	Top Ranked Proposal was presented and approved by the School Board to enter into negotiations and contract agreement
October 31, 2024	Contract was presented to and signed by Bishop CISD
November 4, 2024	Kick off Meeting with South Texas Building Partners; work commenced
December 2, 2024	Work Complete and Operational; punch list items submitted to STBP
December 13, 2024	Punch list items complete

Oct/Nov

Quotes pursued:

- Buses – 4 – 72-passenger
- Maintenance Vehicles (2 trucks)
- Weight Room (Equipment, weights and floor covering)
- Demolition:
 - Old Tennis Courts
 - House and Apartment at 901 E. Sixth Street

We will utilize Coop Purchase agreement to fulfill these items.

Athletic Practice Facility – Bishop Badger Student Development Center

Project #24:19C

First Advertisement – December 16th, 2024

Second Advertisement – December 23rd, 2024

Per-bid meeting – January 8th, 2025

Bid Opening – January 21st, 2025

Rank and award Contractor – January 21st, 22nd or 23rd, 2025

Legal Ad attached

Initial Schematic Attached (Cover, AS100, A-101, A-201, A-301)

Petronila Elementary School Gymnasium (New)

Proposed Bid – January 2025

Initial Schematic Attached (A-100, A-101, A201)

HVAC Improvements – Phase II (BHS)

Proposed Bid – January 2025