

R.B. Stall High School Addition

PROJECT TEAM

Construction Management:

Brownstone Construction Group

Project Manager:

Jim Owens – BCG

Site Manager:

TBD

Architect:

SSOE/Little Architects

General Contractor:

TBD



Rendering represents design intent only and does not reflect final exterior finish selections

PROJECT UPDATE 02/01/2025

The scope of the project includes a new addition for a 540-seat auditorium, a 600-student classroom wing, fine arts classrooms for band, orchestra, chorus and drama and a cafeteria expansion. In addition, the existing music classrooms will be renovated into JROTC classrooms.

The Design Team has completed the Construction Documents and uploaded them into the portal. The Design Team continues to meet with school staff, district personnel and local utility agencies to refine the site & floor plans including elevations. The team continues to work through storm water capacity issues and coordinating with Facilities Maintenance with their athletic project which is ongoing. The project is on schedule for full completion in August 2027.

PROJECT DATA

Scope: New auditorium, 600-student classroom addition, cafeteria expansion and selective interior renovations

Project Budget: \$48,050,000.00

Schedule:

Design Completion: January 2025

Construction Start: April 2025

Building Occupancy: August 2026 Phase I

Building Occupancy: August 2027 Phase II

Project Complete: September 2027

Square Footage: 75,000 SF

