



JOB PROGRESS REPORT

WEEK OF FEBRUARY 3, 2025

FOWLER & HAMMER, INC. PROJECT CONTACTS

TYLER RICHLING
LEAD PROJECT MANAGER
trichling@fowlerhammer.com

ADAM KRAUSE
PROJECT SUPERINTENDENT
akrause@fowlerhammer.com

MARTY KOENIG
ASSISTANT PROJECT MANAGER
mkoenig@fowlerhammer.com

GREG MEINERTZ
SAFETY DIRECTOR
gmeinertz@fowlerhammer.com

LAST 5 WORK DAYS	NEXT 5 WORK DAYS
<ul style="list-style-type: none">• Continue Tech Ed Addition Masonry• Finish Storage Fencing in Gym Additions• Demo Overhead Door Openings in Gym Storage• Continue Setting Steel and Decking on East Addition• Demo In Existing Tech Ed Classrooms• Exterior Brick on Elevator Addition• Cold Form Metal Stud Framing on East Addition• Demo & Install Mezz Bleachers	<ul style="list-style-type: none">• Continue Tech Ed Addition Masonry• Start Roofing East Addition• Install Last Overhead Door in Gym Storage• Drywall in Elevator Addition• Demo in Existing Tech Ed Classrooms• Prep for Remaining Steel to be Set on East Addition• Lay Elevator Addition Brick• Prep for Remaining Steel to be Set on East Addition

UPCOMING PROJECT MILESTONES - PHASE 1B, 1C, 1D, & 2B
<ul style="list-style-type: none">• Phase 1B—P.E. Storage Additions (New Construction) - Nearing Completion!• Phase 1C—Elevator Addition (New Construction) - In progress• Phase 1D—Tech Ed, Music, Receiving Addition (New Construction) - In progress• Phase 2B—Renovate Existing Tech Ed & Maintenance Rooms - In progress• Phase 2A—Renovate Dance Studio - Starting Mid Feb.• Phase 2C—Renovate Existing Gym Locker Rooms & Bathrooms - Starting Late Feb.

PROJECT PROGRESS IMAGES



EAST ADDITION MASONRY WORK



EXISTING TECH ED CLASSROOM DEMO



LAST OVERHEAD DOOR OPENING PUNCHED IN GYM ADD.



NEW MEZZ BLEACHERS INSTALLED



COLD FORM METAL FRAMING INSTALLED