



# WEEKLY SUMMARY

## Onalaska Middle School Addition / Renovation

February 4th, 2025



### Last 5 Days:

- Segment A (Future Band Rooms and Multi-Purpose Room)
  - Interior Painting
  - Ceiling Installation
  - Musical Instrument Casework
- Segments F&H (Classroom Addition)
  - MEP Overhead Rough-In (1<sup>st</sup> Level)
  - 2<sup>nd</sup> Level CMU Bearing Walls
  - Treated Roof Edge Blocking
  - Window Blocking
- Segments E&F (Old Administrative Area)
  - MEP Underground
  - Steel Studs and Sheetrock
- GYM 177 (Future B&G Club Gym)
  - Bleacher, Overhead, and Floor Demolition

### Next 5 Days

- Segment A
  - Interior Painting
  - Ceilings Continued
  - Exterior Air Barrier
- Segment E&F (Former Administrative Area)
  - Old Existing Administrative Area Demolition
  - Existing GYM 177 Turnover Demolition Prep.
- Segments F&H (Classroom Addition)
  - Interior CMU – 1<sup>st</sup> Level
  - Second Level Exterior Bearing CMU (Weather Dependent)
  - MEP Rough-Ins
- GYM 177 (Future B&G Club Gym)
  - Demolition Continued
  - MEP Overhead Rough-ins

### Key Factors:

- Segment F&H - 2 Level CMU Bearing



# WEEKLY SUMMARY

## Onalaska Middle School Addition / Renovation

February 4th, 2025



Classroom Addition 2<sup>nd</sup> Level CMU, Window Blocking, and Roof Edge



Aerial View - Segment H Classroom Addition 2<sup>nd</sup> Level CMU Exterior Bearing Walls



# WEEKLY SUMMARY

## Onalaska Middle School Addition / Renovation

February 4th, 2025



Segment F (Classroom Addition) Overhead MEPFS Rough-ins



GYM 177 Old Gym Floor Demolition



# WEEKLY SUMMARY

## Onalaska Middle School Addition / Renovation

February 4th, 2025



Segments E&F – Former Admin Area Underground MEP Work



Segment A – New Instrument Casework Install