

DIMAN Regional Voc-Tech Construction Update January 2025



Steel erection expected through mid-February.

Weather having been in the single digits and strong winds have prevented certain construction activities, but interior work is moving along per schedule.

Recently Completed Work

Significant areas of the building have roofs as shown in the photos to the right.

Building enclosure is in progress at the North side of the site (along Locust St.)

- Purple sheathing is going on first, followed by the silver waterproofing
- Last section of the building has been erected, which includes the gymnasium

What to Expect Next

Removal of the Orange Crane will begin once the Sequence 5 roof beams are in place (bottom right of bottom photo). Expect 2 days of trucks in the second full week of February.

Stay Up to Date

Learn more about our Project:

dimanregional.org/about/msba-project



Construction Questions?

Contact: Brian S. Bentley
Diman Superintendent-Director
bbentley@dimanregional.org

