



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

➤ **Completed Work:**

- Site complete less obstacle course and final grading.
- Canopy - Metal roof panels continued Canopy is complete
- Metal stud and drywall work continue on Level 1
- Epoxy flooring continued on Level 1, approximately 98% complete
- Terrazzo – Stairs complete
- Plumbing – Complete on Level 1

➤ **Upcoming Work / Look Ahead:**

- Continue grading and landscaping as weather permits.
- Ceilings – Start installing final ceiling tiles on Level 1.
- Canopy - Metal roof panels to continue and complete pending weather
- Epoxy Floors – to complete
- Mech / Elec / Plumbing – to complete except for miscellaneous items
- Ceramic tiling – should complete on all floors



The HILL - The Hub for Innovative Learning & Leadership

Automotive tech lab prepped for final epoxy flooring coat





The HILL - The Hub for Innovative Learning & Leadership

Solid surface sills being installed in main Commons Area



Week Ending February 14, 2025



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

Final coat of epoxy flooring installed in main Commons Area



Week Ending February 14, 2025

The HILL - The Hub for Innovative Learning & Leadership

Social stair terrazzo complete



Week Ending February 14, 2025

The HILL - The Hub for Innovative Learning & Leadership

Vestibule feature wall mockups



The HILL - The Hub for Innovative Learning & Leadership



EMT Ambulance simulator installed and operational



Week Ending February 14, 2025

The HILL - The Hub for Innovative Learning & Leadership



EMT Ambulance simulator installed and operational



Week Ending February 14, 2025

The HILL - The Hub for Innovative Learning & Leadership



East Administration area pass-through glass installed



Week Ending February 14, 2025