

Rise STEM Academy For Girls



Week Ending February 21, 2025



Rise STEM Academy For Girls

➤ **Work Completed:**

- Continue site utilities ongoing from basement to parking lot.
- Inspections completed for water supply and underground electrical.
- Continue geothermal installation; progress report and evaluation submitted.
- Continue with slab preparation.
- Continue with ICF work.
- Continue with Masonry work.
- Continue storm system installation around the building and parking lot.

➤ **Upcoming Work / Look Ahead:**

- Two slab pours scheduled.
- Pour ICF walls to bearing for the second floor and storm shelter.
- Continue site utilities pulling through the parking lot toward Mason Headley Rd.

Rise STEM Academy For Girls

Installation of ICF Forms in Progress



Week Ending February 21, 2025

Rise STEM Academy For Girls

CMU Work in Progress



Week Ending February 21, 2025

Rise STEM Academy For Girls

Storm Shelter Walls Installation in Progress



Week Ending February 21, 2025

Rise STEM Academy For Girls

Site Utility Work in Progress



Week Ending February 21, 2025