

# Athletics Upgrades – Construction Update Somers Central School District

Presenter – Triton Construction Company LLC.

---

**Kevin Sawyer**

Vice President | K-12 Education

Presenter – H2M architects + engineers

---

**Michael Lantier, P.E., LEED AP**

Vice President | Deputy Market Director, Education

January 2025



# Construction Update

## Tennis Courts & Throwing Events

### Tennis Courts

- Made available in mid- October '24
- Bleachers to be installed for March '25

### Throwing Events

- Re-mobilizing in February '25
- Completion for April '25 – allowing grass establishment.



98%

TENNIS COURTS



30%

THROWING EVENTS



0%

100%



# Construction Update

## SHS Baseball Field

### Stormwater Management

- Permanent system is installed and in-use.
- Working very well – in comparison to former field.

### Synthetic Turf

- Installed and ready for use – awaiting final sign-off from A/E.

### Bleachers

- Installation expected February '25.
- Remaining sidewalk to be installed *early*-March '25.



95%



0%

100%





# Construction Update

## PES Softball Field

### Stormwater


- Main system installed, awaiting field drainage installation.

### Synthetic Turf

- Installation anticipated in March '25 – granted good weather.
- Ground must be suitable.

### Dugouts & Bleachers

- Concrete for dugouts – near completion.
- Bleachers to be installed in February- Early March '25.





# Athletics Upgrades – Construction Update Somers Central School District

