

Rise STEM Academy For Girls



Week Ending February 28, 2025



Rise STEM Academy For Girls

➤ **Work Completed:**

- Continue Geothermal Installation.
- Continue With Slab Preparation.
- Continue With ICF Work.
- Continue With Masonry Work.
- Continue With Storm Shelter Works.
- Kitchen Underground Work Started.

➤ **Upcoming Work / Look Ahead:**

- Kitchen Underground Work To Complete
- Steel columns and joist Installation.
- Continue Geothermal Installation.
- Continue With ICF Work.
- Continue With Masonry Work.
- Continue With Concrete Slab work.
- Continue With Underground MEP work.

Rise STEM Academy For Girls

Geothermal Works in Progress




Rise STEM Academy For Girls

ICF Works in Progress



Rise STEM Academy For Girls

Concrete Slab Works in Progress



Rise STEM Academy For Girls

CMU Works in Progress



Rise STEM Academy For Girls

Storm Shelter Walls Installation in Progress



Rise STEM Academy For Girls

Columns, Joists, and Beams were delivered to site

