
WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- M&J Carpenter cleaned the project site.
- M&J Carpenter installed brake metal at OH door openings.
- M&J Carpenter began drywall at the D117 soffit.
- Signart installed the concessions acrylic sign.
- Kumplete decorating continued painting the CMU wall in the addition.
- Duraroom completed installing the metal panel system at the addition.
- JF Ahern Plumbers completed roughed-in at the mezzanine mechanical room.
- JF Ahern HVAC technicians continued rough-ins at the mezzanine mechanical room.
- Summit completed sprinkler pipe rough-ins for the addition.
- Roshell Electric began MEP finishes in the addition.
- Concrete treatments installed the MMA flooring in the concessions & training room.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- M&J Carpenter to continue drywalling the D117 soffit.
- Resch Tile to begin tiling the concessions room.
- C&A Customs to begin installing the metal parapet cap at the addition.
- Verhalen to drop full ACT tiles for the addition.
- Roshell Electric to complete installing finishes for the addition.
- JF Ahern HVAC technician to continue installing finishes for the addition.
- Kumplete Decorating to tape & paint the D117 soffit.

Priority RFI's

RFI 55 Unit D D118 & D118A Door Clarification
RFI 65 Kiln Hood Detail Clarification - 3/M5.2

Weekly Photos















