
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson provided coordination and supervision.
- Muza completed metal panels and soffit.
- C&A Custom completed roof edge metal and detailing.
- Rhom installed and grouted HM door and window frames.
- RJP taped interior gypsum walls.
- Langford Caulking caulked door frames and top of walls.
- Tweet Garot continued HVAC and Piping Install.
- TJ Electric above ceiling rough in and panel feed conduit up to mezz.
- V&S cleaned up CMU walls and window openings.
- EC Insulation wrapped ductwork in Band addition.
- M&J general site cleaning and thermal maintenance.

Upcoming Week

- M&J will continue site supervision and coordination.
- Rhom will have new wall openings cut and demoed.
- TJ electric will demo light fixtures and outlets in Band remodel area.
- Tweet Garot to install perforated duct in area E and B.
- RJP will start wall and CMU painting in Band addition.
- OH Door Company will install fire coiling door area E.
- Rhom to do miscellaneous demo in remodel area.
- M&J to secure remodel area doors and openings.

Priority RFI's

- RFI 51 Unit E flooring replacement

Priority Submittals

- Fluid applied flooring with decorative flake.
- Rigging and curtain shop drawings.

Weekly Photos





