



**Market &  
Johnson**

*Adding Value to Everything We Do*

# South Middle School Additions and Alterations

# 43

Week of: 3/7/2025

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J finished setting casework in World language, began installing doors and hardware, and hanging display boards throughout.
  - The School began setting furniture up.
  - Final cleaning began in 7th grade.
- B&B Electric began installing devices in World Language and hung suspended lights in 7th grade.
- Winona Controls began installing radiant heating in World Language.
- Ryan Jack Painting began touch ups throughout.
- Twin City Tile finished laying LVT in 7th grade and World Language.
- Esser Glass continued installing interior glazing in 7th grade.
- VerHalen installed ceiling grid in World Language.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will finish installing doors and hardware, hanging display boards, and installing corner guards.
  - Final cleaning will continue throughout.
  - Punch List is scheduled for Wednesday, March 12th.
- B&B Electric will finish trimming devices throughout.
- Winona Controls will finish setting radiant heating in World Language.
- Ryan Jack Painting will continue touchups throughout.
- Twin City Tile will finish installing base in 7th grade.
- VerHalen will drop tiles throughout and hang acoustic panels in 7th grade.

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Travis Klonecki

tklonecki@market-johnson.com

---

**Weekly Photos**

---





