



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

➤ **Completed Work:**

- Site completed all concrete curbs, all fence posts, and 60% of fence installed
- Canopy - Metal roof panels continued
- Metal stud and drywall is 99% complete
- Doors and Hardware – continued punch list
- Kitchen – Kitchen hoods certified

➤ **Upcoming Work / Look Ahead:**

- Site landscaping to continue, concrete and fencing to complete
- Canopy – To complete pending weather
- Doors and Hardware – Continue punch list work
- Kitchen – Continue punch list work
- Mech/Elec/Plumb – obtain final certificates and perform testing



The HILL - The Hub for Innovative Learning & Leadership

Walk off carpet installed at West entry



Week Ending March 14, 2025

The HILL - The Hub for Innovative Learning & Leadership



Building plaque installed



Week Ending March 14, 2025



The HILL - The Hub for Innovative Learning & Leadership

Automotive lifts on site



Week Ending March 14, 2025



The HILL - The Hub for Innovative Learning & Leadership

Exterior railing installation starting



Week Ending March 14, 2025

The HILL - The Hub for Innovative Learning & Leadership

Metal panels for column surrounds on site



Week Ending March 14, 2025

The HILL - The Hub for Innovative Learning & Leadership

Stone being installed in site elements



Week Ending March 14, 2025

The HILL - The Hub for Innovative Learning & Leadership

Grading at planters progressing



Week Ending March 14, 2025



The HILL - The Hub for Innovative Learning & Leadership

Overall shot of Level 2 at Multi-Purpose / Elevator



Week Ending March 14, 2025