

DIMAN Regional Voc-Tech Construction Update February 2025



Steel erection is complete!

Roof Decking for the majority of the building is in place, and prepped for roofing.

Winter weather continued to prevent some activities, but interior work has been moving along per schedule, with some areas now receiving drywall.

Recently Completed Work

Building enclosure is progressing at the North side of the site (along the West and East Elevations) with some storefront and window installations beginning.

The slab for the gym floor, which required shoring from below to meet the stringent leveling requirements, was successfully poured.

A majority of the roof curbing, which will support mechanical rooftop units have been installed.

What to Expect Next

Winter weather is mostly behind us, so building envelope and window installations will start to take shape quickly!

Progression with M/E/P interior rough-ins.

Stay Up to Date

Learn more about our Project:

dimanregional.org/about/msba-project



Construction Questions?

Contact: Brian S. Bentley
Diman Superintendent-Director
bbentley@dimanregional.org

