



**HCS Project Manager:** Trevor Turner

**Schools:** Palmetto Bays Elementary, Green Sea Floyds Elementary, additional schools TBD.

**Architect/Engineer:** Multiple

**Contractor:** Multiple

**Project Scope:** To evaluate and implement improvements for various elementary school playgrounds throughout the district.

**Current Status:** Currently evaluating needs and developing scope of work and specifications for continuing improvements at various schools.

**Budget:** Original Budget: **\$6,000,000** Board Approved Date: November 15, 2021.  
Remaining Budget: **\$1,100,000**  
Annual Budget: **\$1,000,000** Board Approved Date: May 13, 2024.

**Budget Issues:** None.

**Schedule:** Palmetto Bays Elementary – PO Issued  
Green Sea Floyds Elementary – PO Issued

**Schedule Issues:** None.

**Achievements:** Many schools received new and remodeled playgrounds in the past several years.