



Quarterly Executive Summary Loop Road – Black Water Middle School Q4 2024



Project Manager: Amber Barnhill **Principal:** Brandice Gore
Engineer: Mead & Hunt, Inc. **Contractor:** Goodson Construction Co., Inc.

Project Scope: Design and construction of a new loop road at Black Water Middle School for parent drop-off and pick-up to help reduce congestion on the highway in front of the school and improve emergency access.

Current Status: Goodson Construction Co., Inc. has completed the new parent loop road. We are waiting for final inspections with County and Office of School Facilities. Goodson Construction Co. is working on closeout documents and as-builts.

Budget: Original Budget: **\$1,500,000.00** Board Approved Date: May 15, 2023

Budget Issues: None currently.

Schedule: Design: Complete
Construction Start: Summer 2024
Final Completion: November 2024

Schedule Issues: None.

Achievements: The school will receive an expanded parent loop road. **This will be the final report.**