



## Quarterly Executive Summary Burgess Elementary Outdoor Air Unit Replacement Q4 2024



HCS Project Managers: Tricia Lemeur

Principal: Catherine Hampton

Design: Owens & Associates

Contractor: TBD

Project Scope: Replacement of Outside Air Units.

Current Status: Received OSF building permit in January 2025.

Budget: Original Budget: **\$1,300,000.00** Board Approved Date: May 13, 2024

Budget Issues: None currently.

Schedule: Project to be completed in Summer 2025.

Schedule Issues: None currently.

Achievements: Building permit received.