
WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- M&J Carpenter set HM door frames for the bathroom remodel areas.
- M&J Carpenter completed miscellaneous demolition in the bathroom remodel areas.
- M&J Masons began laying in openings at the addition.
- Roshell Electric began electrical rough-ins at the bathroom remodel areas.
- JF Ahern Plumber began rough-ins at the bathroom remodel areas.
- Terrazzo Designs began installing terrazzo at the addition.
- Spec Athletic began rubber floor install at the addition.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- M&J Masons to continue laying in openings at the additions.
- M&J Carpenter to install casework in the D108 training room.
- M&J Carpenter to begin metal framing in the bathroom remodel areas.
- JF Ahern Plumbers to begin in wall rough ins at the bathroom remodel areas.
- Roshell Electric to continue electrical rough-ins at the bathroom remodel areas.
- Terrazzo Designs to continue installing terrazzo at the addition.
- Spec Athletic to continue rubber floor install at the addition.

Weekly Photos











