
WEEKLY PROJECT UPDATE

Current Week

- M&J provided supervision and coordination.
- Ford Metro installed aluminum window frames and glazing in area B Band Addition.
- Tweet Garot completed main duct supply and return lines in mechanical mezzanine.
- V&S continued CMU infills and wall patching.
- Rhom demoed last CMU wall opening for A* aluminum frame.
- TJ electric refed circuits to existing classrooms after demo.
- PCI installed grid in area E Commons Addition.
- M&J poured and finished SOG floor infills where CMU was removed.
- Rhom finished wall framing and drywall at Mezz wall and soffit area B Band Addition.
- Tweet Garot began HVAC rough-in's in remodel area.
- RJP began wall prep and painting in remodel area.
- OH Door company began Fire Shutter install on East windows area B Band Addition.
- M&J provided site organizing and cleaning in both additions and remodel areas.
- Badger State completed rough-in's for drinking fountain.

Upcoming Week

- M&J will continue on-site supervision and coordination.
- Ford Metro Will caulk in area B frames and begin install of aluminum frames and glazing in area E commons Addition.
- RJP will finish taping and painting gypsum board walls in area B Band Addition.
- TJ electric will continue electrical rough ins in remodel area.
- M&J will provide site organization and cleaning.
- Rhom will wrap up remaining framing and drywall.
- Tweet Garot will finish ductwork in practice rooms area B.
- V&S will infill CMU walls and patch openings.
- PCI will start grid install in Band Addition.
- Rhom to grout in remaining door frames.
- RJP will prep and paint walls in remodel area.
- Rhom to measure and order SS sills.
- TJ will work on starting fixture install in Commons Addition.

Weekly Photos





Memorial HS Additions & Alterations

21

Week of: 3/24/2025

