



**Market
& Johnson**

Adding Value to Everything We Do

South Middle School Additions and Alterations

46

Week of: 3/28/2025

WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J installed door frames, and began Phase 5 demo.
 - Pool was drained and prepped.
- B&B Electric trenched power to the monument sign.
- Summit finished sprinkler system install in Auditorium.
- Ryan Jack Painting finished painting glazed block and continued corridors.
- RTS Roofing continued installing new system.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue fire wall work, demo, and building soffits.
 - Scaffolding system will be installed in pool.
- B&B Electric will continue misc. work throughout.
- KumPlete Decorating will begin painting the Auditorium.
- Ryan Jack Painting will begin painting the Fitness Center.
- RTS Roofing will continue new install.

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Travis Klonecki

tklonecki@market-johnson.com

Weekly Photos







