

Facilities Committee Meeting

Tuesday, April 1, 2025

6:30 PM Town Campus Hammonasset Room/Zoom

Meeting Called to order at 6:33pm

In attendance: Emily Rosenthal, Steven Pynn, Diane Infantine-Vyce, Seth Klaskin, Craig Cooke, Pete Anderson,

I. Brown Project Updates

- Lots going on!
- Dishwasher addition
- Security improvements – access control for
- Playground site work
- Art room refresh
- Exterior walk-in freezer
- Exterior signage
- Media center flooring
- Pre-K room conversion – mill work approved, rooms ready for construction, abatement over April break
- Interior signage and wayfinding
- Band room and adjacent offices good

II. Hand RTU Updates

- a. All parts ordered, summer start

III. Polson HVAC Updates

- a. Building committee meeting today, waiting on docs from Gilbane, pre-ordering equipment for June 2026 work
- b. Whole building generator, school will serve as town shelter – plan to order that this spring
- c. Waiting on docs from Gilbane

IV. Neck River Elementary Updates

- a. On time, on budget
- b. Substantial completion by end of May
- c. Front half is nearly complete
- d. Starting outside site work – working on details for exterior plantings
- e. Ribbon cutting in August
- f. Hoping for time for public tours of the space
- g. Certificate of Occupancy – once that is secured, ok for staff to be in the building. Until then Gilbane owns the space
- h. Plan for another board tour

V. District Move Updates

- a. Ryerson will serve as “Purgatory placement”

- b. 3-week move window
- c. 4700 boxes!
- d. 90% professional movers, 10% our custodial
- e. Teachers have to pack their rooms, district providing time for that on both sides

VI. Public Comment – none

VII. Adjourn at 6:50pm