
WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- M&J Carpenter began drywall in the bathroom remodel areas.
- M&J Carpenters installed the casework in training room D108.
- M&J Masons to began washing exterior brick at the addition.
- JF Ahern Plumbers began in wall rough ins at the bathroom remodel areas.
- Roshell Electric continued electrical rough-ins at the bathroom remodel areas.
- Terrazzo Designs continued installing terrazzo at the addition.
- Haas excavating completed site work for curb and gutter install.
- Concrete treatments corrected the MMA cove base in the concessions and training rooms.
- Kessenich's installed the stainless steel countertops and shelving.
- OH door of CV began install of the OH garage doors at the addition.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- M&J Carpenters to complete installing drywall in the bathroom remodel areas.
- Terrazzo Designs to complete terrazzo in the addition.
- Specialty closures to install wall padding in the wrestling room.
- JF Ahern to start up the new AHU for the addition.
- RJP to begin taping & finishing the band hallway addition.
- Roshell Electric to continue overhead rough-ins at the bathroo remodel areas.
- RJP to complete taping, finishing, & painting in the bathroom remodel areas.

Weekly Photos















