

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- M&J provided on-site coordination and supervision.
- Ford Metro completed aluminum window install on exterior windows.
- TJ Electric installed lights and fixtures in area E.
- Ryan Jack Painting continued taping and painting in area B addition.
- PCI began installing ACT grid in area B.
- Tweet Garot install connecting duct and diffusers into ACT grid.
- M&J continued site cleaning and organizing.
- Rhom completed demo in remodel area.
- V&S completed wall infills and patching.
- Rhom installed plywood at SS sills.
- TJ Electric installed exterior lights at both additions.

---

### Upcoming Week

---

- M&J will continue on-site supervision and coordination.
- Ryan Jack Painting will paint ceiling and wall in existing orchestra room.
- TJ Electric to continue fixture and device installation in area B grid.
- V&S will take down mixing enclosure and clean area.
- Rhom will begin Auditorium seating removal.
- M&J will begin building temporary walls and installing floor protection in corridor.
- TJ Electric to begin electrical demo above Auditorium ceiling.
- RJP will begin wall prep and painting in existing band room.
- PCI to continue ACT grid installation in remodel rooms.
- Tweet Garot will continue installing duct work in remodel area.
- WHV will continue to run control wiring in the remodel areas.

Weekly Photos









