



**Market
&
Johnson**

Adding Value to Everything We Do

South Middle School Additions and Alterations

48

Week of: 4/11/2025

WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued fire wall work and began demo in the Library.
 - Library abatement will begin this weekend.
- B&B Electric ran power to the monument sign, cleaned up corridor power runs, and began Library demo.
- Summit installed sprinkler system in the Pool.
- Ryan Jack Painting continued taping and fire caulking fire walls.
- Winona Controls removed radiant panels in the Pool.
- RTS Roofing completed the Cafeteria and began on the Pool roof.
- La Crosse Sign installed and connected the monument sign.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue demo in the Library, install temp walls, and remove corridor door frames.
 - Library Abatement air test will take place Tuesday morning.
- B&B Electric will continue misc. work throughout.
- Ryan Jack Painting will continue taping and painting fire walls in Area E.
- RTS Roofing will continue the Pool roof.
- Cutting Edge will saw cut masonry openings in the Library and Fitness Center.
- Twin City Tile will begin flooring prep in the Library.
- VerHalen will install ceilings in 1st floor Area E corridors and begin the Fitness Center.

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Travis Klonecki

tklonecki@market-johnson.com

Weekly Photos





Market & Johnson South Middle School Additions and Alterations

Adding Value to Everything We Do

48

Week of: 4/11/2025





