



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (August 19-24)

Phase 2 Work:

- Prep teachers parking lot for paving
- Layout and install precast curb
- Set stone in Rain Garden
- Continue framing of footbridge
- Prep sidewalks along Westbourne Terrace
- Install planting beds
- Remove temporary cooling tower and pad
- Pave Westbourne Terrace
- Install turf field
- Pour concrete curbs
- Begin assembly of play equipment

ANTICIPATING NEXT WEEK (August 26-31)

Phase 2 Work:

- Pave parking lot, Bartlett Crescent
- Continue installation of retaining wall
- Install precast curb
- Set stone in Rain Garden
- Pour concrete at sidewalks
- Begin site fencing
- Install play equipment

PHASE 2 MILESTONE DATES:

- Complete retaining wall: 07/17/24 TBD
- Substantial Completion: 09/18/24 09/27/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>