

PRELIMINARY BID RESULTS

Site NMHS
Project Gym Temporary Building
RFP 25-01-31
Bid Due Date 4/30/25 - 2:00 p.m.



Bidders	Outlier Construction	S&B James	Vitus Construction	JB Steel
Time Bid Received	4/30/25 - 12:37 p.m.	4/30/25 - 11:43 a.m.	4/29/25 - 11:47 a.m.	4/30/25 - 12:11 p.m.
Proposal Signed	Yes	Yes	Yes	Yes
Bid Bond	No	Yes	Yes	Yes
Addendum 1 Acknowledged	Yes	Yes	Yes	Yes
Addendum 2 Acknowledged	Yes	Yes	Yes	Yes
Addendum 3 Acknowledged	Yes	Yes	Yes	Yes
First-Tier Subcontractor Disclosure	Yes	Yes	Yes	Yes
Proposed Cost - Base Bid	\$ 922,509.00	\$ 1,107,852.00	\$ 948,800.00	\$ 760,920.00
Proposed Cost - Alt #1	\$ 206,008.00	\$ 216,350.00	\$ 157,800.00	\$ 187,113.00
Proposed Cost - Total	\$ 1,128,517.00	\$ 1,324,202.00	\$ 1,106,600.00	\$ 948,033.00