

PROGRESS FOR WEEK ENDING May 2, 2025:

Locker/ Changing Rooms

- Installed in-wall plumbing for showers
- Completed east side CMU wall for the shower/ dressing area and started on the west side.

Fitness Center

- Stripped forms and backfilled the NE foundation wall
- Dug, setup and poured concrete for the north fitness wall footings

MILESTONE DATES:

- Construction start – March 17, 2025
- Remodel Completion – August 4, 2025
- Fitness Center SOG – July 15, 2025



In-Wall Plumbing for Showers



CMU Walls in Shower/Dressing Area



Northeast Foundation Wall



North Wall Footings