
WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- M&J Carpenter completed door hardware at the addition.
- M&J Concrete Finishers completed the concrete sidewalk at the addition.
- Roshell Electric conducted Lighting Controls Owner training at 1 p.m. on 04/28.
- Haas completed dirt work at the addition.
- Verhalen installed ceiling grid and full tiles at the band hallway.
- Resch Tile began wall tile in the two bathroom remodel areas.
- JF Ahern completed test and balance in the addition.
- Dundovich began cleaning the addition.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- M&J Carpenter to complete the Room D116 modifications.
- JCI to complete pretesting of the fire alarm system of the addition on 05/07.
- Resch tile to complete ceramic tile at the bathroom additions.
- Verhalen to white out the bathroom additions.
- Dundovich to continue cleaning the addition.

Weekly Photos













