
WEEKLY PROJECT UPDATE

Current Week

- M&J provided site coordination and supervision.
- Rhom completed ceiling framing and drywall demo.
- TJ Electric install light fixtures and devices in the band remodel area.
- PCI installed remaining grid and acoustic wall panels.
- RJP taped and painted Commons soffit.
- Rhom demoed CMU wing walls and new openings.
- M&J formed and poured auditorium wheelchair platforms and control booth.
- TJ Electric roughed in under slab pipe for aisle lighting and control booth conduit in the auditorium.
- Tweet Garot completed diffuser tie-in's at band remodel.
- TCT install CPT and LVT in Band addition and Orchestra remodel areas.
- Norcostco demoed light bars and rigging accessories.
- Tanner Excavating began site work in area B.

Upcoming Week

- M&J will continue on-site support and coordination.
- Scaffold Services will start delivery and installation of Auditorium platform.
- Tweet Garot will complete RA duct run outside Band remodel area.
- Tanner Excavating will complete site grading areas B&E.
- TJ Electric to begin piping for future Auditorium work.
- V&S will start rework of new CMU openings at the back of the Auditorium.
- Chippewa Concrete will form and pour curb and gutters areas B&E.
- M&J will continue to maintain site cleaning and organization.

Weekly Photos





**Market &
Johnson**

Adding Value to Everything We Do

ECASD Memorial HS Additions & Alterations

26

Week of: //







